AGENDA COUNCIL COMMITTEE MEETING MUNICIPAL DISTRICT OF PINCHER CREEK October 9, 2018 9:00 AM

- 1. Approval of Agenda
- 2. Closed Meeting Session
 - Public Works Call Log FOIP Section 16
 - Land Discussions FOIP Section 16
- 3. Beaver Mines Water and Wastewater Project (9:00 am)
 - Tom Leavitt, with MPE Engineering Ltd, will be attending the meeting
 - Capital Project List and Summary, dated October 4, 2018
- 4. John Barlow, MP (10:30 am)
 - Mr. Barlow will be attending the meeting
- 5. Round Table Discussion
- 6. Adjournment



Municipal District of Pincher Creek

04/10/2018

Capital Project List and Summary

Project	Status	Tender Acceptance Date	Construction Start Date	Contract Substantial Completion Date	Critical Path / Priority	Study Estimate	Current Projected Completion Cost	Funding Sources	Funded Amount	Projected/ Estimated MD Portion	Comments
Raw Water Intake Upgrades	Construction	12-Dec-17	12-Feb-18	30-Apr-18	1	\$ 1,813,000.00	\$ 2,676,280.62	Alberta Community Resilience Program (90% of \$1,808,755.56) Disaster Relief Program (\$229,388.20)	\$ 1,857,268.20	\$ 819,012.42	Substantial completion has been reached and MD has been utilizing the Oldman Reservoir as a source of raw water since mid July.
Beaver Mines Regional Water Project Contract 1 - Pipeline	Construction	03-Oct-17	01-Nov <u>-</u> 17	Schedule A - 31-May-18 Schedule B - 15-Oct-18	2	\$ 7,602,350.00	\$ 6,141,472.49	Water 4 Life Funding (88.26% of \$5,335,340.00) Caste Area Servicing Upgrades (100%) Total Blended Funding Rate = 91.44%	\$ 5,355,707.08	\$ 785,765.41	Pipe installation is complete with the exception of the Castle River crossing. Approval to comeplete the work has now been obtained; the Castle River crossing is tentatively scheduled to be complete by the end of October.
Beaver Mines Regional Water Project Contract 2 - Mechanical	Construction	12-Dec-17	Apr-18	31-Aug-18	3						WTP Upgrades complete. Awaiting completion of Booster Station and Metering Station to complete system start-ups.
Beaver Mines Water and Wastewater Servicing	Detailed Design	-	-	-	4	\$ 5,380,000.00	-	Small Community Grant (33% Federal, 33% Provincial, 33% MD) up to \$9,000,000. Federal Funding is not to exceed 50% of the project. Values shown are preliminary estimates.	\$ 3,586,666.67	\$ 1,793,333.33	Land negotiations are ongoing.
Beaver Mines Wastewater Treatment	Option Identification	-	-	-	4	\$ 3,740,000 to \$ 4,600,000	1	Remaining funding from Small Community Grant (estimated \$3,620,000). Additional funding has been applied for under the AMWWP Grant (Maximum theoretical amount of 75%). Federal Funding is not to exceed 50% of the project. Total funded amount is variable depending on MD's allocation of approved grants. Estimated MD portion highly dependent on selected wastewater treatment alternative.			A draft report of the completed geotechnical investigation is currently under review.
Castle Area Servicing Regional Water Supply	Detailed Design	-	Oct-18	-	5	\$ 10,572,050.00	-	Provincial Funding (100%)	\$ 10,572,050.00	\$ -	Alignment has been approved by AT. Land negotiations are ongoing to finalize booster station sites. Awaiting completion of disposition sketch to submit dispsition application.

- Notes:

 All prices exclude GST.

 Contract 1 of the Beaver Mines Regional Water Project includes repurposing the existing raw water intake pipeline from the Castle River for use as a potable water transmission line. The Raw Water Intake Upgrades must be completed prior to this work taking place.

 EPEA approvals for the Beaver Mines Water and Wastewater Servicing Project will not be granted until there is a commitment to a wastewater treatment system for the community. The requirement for a wastewater treatment system prior to an EPEA approval being granted has been confirmed by Jeffrey Wu, Alberta Environment and Parks.



Awaiting Response
Application Not Complete
Amendments Required
Complete
Cancelled

Project:

Beaver Mines Regional Water Supply - Raw Water Intake

Job Number: Prepared By:

1770-010 GN

Reviewed By:

Date:

04/10/2018

Description	Submitted By	Attention To	Response Received	Reference Drawing(s)	Current Status	Approving Authority Document Number	Comments
Historical Resources	МРЕ	Alberta Culture and Trourism	27-Oct-17	N/A	HRA Response received.	4970-16-0009-001	
Temporary Field Authority MPE		Environment and Parks	22-Nov-17		Complete	PTA 170071	
Use of Works Agreement (AEP Operations)		Susanne Lampier	26-Oct-17		Complete/Amended Existing Agreement.	-	
DFO Authorization	МРЕ	Department of Fisheries and Oceans	06-Nov-17	C1.1-1.4 Intake For Regulatory Approval	Authorization or permit not required	17-HCAA-01337	,
Transport Canada	MPE	Transport Canada - Navigable Waters	21-Sep-17	C1.1-1.4 Intake For Regulatory Approval	MD Deicision required.	N/A	
Beaver Mines Water License	MD	-		-	Documentation submitted to AEP.	-	AEP will require submittal of finalized design and completed operations program.
Lundbreck/Cowley Water License Transfers	MD	-	06-Jun-18	-	Public Review Process	14389, 23592	Public notice issued. MD to updated water shortage response plans
Water Act Approval for Constructing Works	МРЕ	RAC/Jason Cayford	25-Oct-17	C1.1-1.4 Intake For Regulatory Approval, Survey Plan	Approved	00402049-00-00	
Environment and Parks Disposition	МРЕ	Deborah Johnstone	12-Feb-18	C1.1-1.4 Intake For Regulatory Approval, Survey Plan	Approved	PPA 170005	
First Nations Consultation	МРЕ	ACO	=			_	
Alberta Transportation Roadside Development MPE		АТ	21-Sep-17	C1.1-1.4 Intake For Regulatory Approval	Complete	5113-17/33-29-16	Development permit expires September 21, 2018



Awaiting Response

Application Not Complete

Amendments Required

Complete Cancelled Project:

Beaver Mines Regional Water Supply

Job Number: Prepared By: 1770-010 GN

Reviewed By:

Date:

04/10/2018

Description	Submitted By	Attention To	Response Received	Reference Drawing(s)	Current Status	Approving Authority Document Number	Comments
WTP Operating Certificate Amendments	МРЕ	AEP			Complete	-	
Utility R/W and Access Agreements	Bridge Land/MPE				Complete		
First Nations Consultation (Castle River)	Bridge Land/MPE	ACO			Complete	FNC 201705822	
Utility Crossing Agreements MPE		Various Utility Companies			Complete		
Highway 507 Crossing and Paralleling	МРЕ	АТ			Complete	Permit 33-41-17	
Public Lands Disposition (shoreline and riverbed of Castle River)	Bridge Land/MPE	AEP			Complete.	DLO170168	
DFO Authorization	Bear Tracks/MPE	Department of Fisheries and Oceans			Complete	-	
Transport Canada	МРЕ	Transport Canada - Navigable Waters			Complete - No action required	-	
Historical Resources	Arrow Archeology/MPE	Alberta Culture and Tourism		N/A	Approval from ACT received.	4970-17-0024-001	
14 Day Water Act Notification - Wetlands		AEP			Complete	-	
14 Day Water Act Notification - Castle River Crossing		AEP				-	



Awaiting Response
Application Not Complete
Amendments Required
Complete
Cancelled

Project:

Castle Area Regional Water Supply

Job Number:

1770-016-00

Prepared By:

Reviewed By:

Date:

04/10/2018

Description	Submitted By	Attention To	Response Received	Reference Drawing(s)	Current Status	Approving Authority Document Number	Comments
Castle Parks / CMR Water License	-	-	_	-	Submitted Nov 16, 2017	-	Finalized drawings and land permissions are to be submitted when finalized.
Provincial Parks Disposition			-	_		-	Finalizing disposition sketch for application.
Provincial Parks Temporary Field Authority	-	-	_	-		-	Requires work area to be defined prior to application submittal.
Temporary Field Authority for Boreholes	МРЕ	AEP	04/10/2018	-	Complete	1	Complete.
Water Act - Castle River Crossing	<u>-</u>	<u>-</u>	-	_		<u>-</u>	Requires finalized pipeline alignment.
Water Act - West Castle River Crossing							Requires finalized pipeline alignment.
Alberta Transportation Roadside Development	МРЕ	AT	03-Oct-18	-	33-44-18	-	
Public Lands Disposition		- -		-	1. 1 <u>-</u>		Alternate booster station location determined to eliminate Public Lands requirement.
First Nations Consultation		-	- - 15 - 15 - 15 - 15 - 15 - 15 - 15 - 1	- -			AEP will not require FNC; FNC no longer required due to elimination of Public Lands disposition requirement.
Fisheries and Oceans	MPE	DFO	17-Aug-18	-	Complete	-	No action required.
Transportation Canada	МРЕ	тс	02-Aug-18		Complete		No action required.
Historical Resources	Arrow Arch.	ACT	-	-	-		